

Installation and Training Report

FRACKTAL WORKS PRIVATE LIMITED

No. 3, 50 ft Laggere Main Road,

Chowdeshwari Nagar, Bengaluru – 560058, Karnataka, INDIA

CIN: U30009KA2013PTC070124 | MSME: UDYAM-KR-03-0093853 | GST: 29AACCF2736P1Z5

+91 63649925435 | info@fracktal.in | www.fracktal.in

1. Client Details:

- Company Name : IRILLC PRIVATE LIMITED
- Shipping Address : No 152/9 & 10, Kalayni Neptune Dosaipalya village Barroogutta Road Bengaluru urban
- Contact Number : Girish Dodderi (9632788214)
- Purchase Order No. : 501910
- Date of PO : 02/02/2026
- Delivered On : 11/2/26
- Installed On : 17/2/26
- Printer Model : Dragon 400

2. Installation Activities

The following installation activities were carried out at the site:

- ☒ Machine unpacking and visual inspection performed.
- ☒ Verification of accessories and components as per the packing list.
- ☒ Mechanical structure inspection and alignment.
- ☒ Electrical connections completed and power supply verified.
- ☒ Earthing and safety checks verified.
- ☒ Firmware availability and version verified.
- ☒ Basic software readiness check completed.

Installation Status: ☒ Completed ☐ Pending

Remarks: done

3. Commissioning & Trial Run

- ☒ Axis homing and motion verified.
- ☒ Bed leveling/platform calibration performed.
- ☒ Extruder and material feed verified.
- ☒ Nozzle and bed temperature verified.

Commissioning Result: ☒ Successful ☐ Observations Noted

Details: done

4. Training Summary

Training was conducted for the customer's personnel according to the Fracktal technician training checklist standards, covering software, process, calibration, troubleshooting, and maintenance.

4.1 Training Coverage – Overview

- ☒ Explain the mechanical structure and machine architecture
- ☒ Provide an overview of Fracktory slicing software
- ☒ Explain the complete 3D printing workflow
- ☒ Explain the troubleshooting approach
- ☒ Demonstrate basic replacement of consumables and parts (connector, nozzle)

4.2 Fracktory Slicing Software Training

- ☒ Explain the full 3D printing workflow: CAD → STL → Fracktory → Printer
- ☒ Explain file formats for CAD (STEP, IGES, SLDPRPT) and slicing (STL, OBJ, 3MF)
- ☒ Install and upgrade Fracktory software
- ☒ Explain the printer configuration
- ☒ Explain the user interface and controls
- ☒ Explain material and nozzle size selection
- ☒ Demonstrate model import, orientation, scaling, mirroring, and placement

4.3 Core Slicing & Print Setup

- ☒ Explain profile reset and default settings.
- ☒ Explain layer height, wall count, infill pattern, and density.
- ☒ Explain supports and bed adhesion.
- ☒ Explain Quality/Strength presets.
- ☒ Demonstrate toolpath preview and G-code generation.

4.4 Material & Process Calibration

The following calibrations are to be explained and demonstrated during training (at least one/two performed):

- Material drying requirements and temperatures
- Temperature tower for nozzle temperature optimization
- Flow cube for extrusion multiplier calibration.
- Resonance calibration for ghosting.

Recorded / Demonstrated Parameters (as applicable):

- Nozzle Temperature
- Flow Percentage
- Bridge Temperature Tower
- Resonance Frequency

4.5 Troubleshooting & Maintenance Training

- ☒ Explain safety precautions before maintenance.
- ☒ Explain cleaning and lubrication of rails, lead screws, and bed.
- ☒ Explain electronics inspection and dust removal.
- ☒ Demonstrate nozzle replacement and cold-pull procedure.
- ☒ Explain belt tension inspection and adjustment.
- ☒ Demonstrate bed leveling, Z-offset, and first-layer checks.
- ☒ Explain common print defects and corrective actions.
- ☒ Explain error handling, paused prints, and post-print checks.

5. Trainees

Training Provided To (Name & Designation):

1. Girish
2. Greenath
3. Dilip, Vasanth, Nigessa

Training Duration: _____

6. Handover Status

- Machine demonstrated in operational condition.
- Trial print accepted by customer.
- Explain software profiles and basic documentation.

Handover Status: ☒ Accepted ☐ Pending

Remarks: Documents are Pending (Maintenance Plan, User manual, Parameter environmental condition, Installation condition, Spare parts list, etc Pending)

7. Conclusion

The installation and training activities were completed as per the agreed requirements. The customer team demonstrated understanding of basic operations, slicing workflow, calibration concepts, and routine troubleshooting. The machine is handed over in working condition, subject to the observations noted above (if any).

8. Sign-Off

Installed / Trained By (Service Engineer):

Name : Akshat
Date : 17/2/26
Signature : [Signature]

~~942005467~~
9740643729

Customer Acceptance:

Name : Girish H.O
Date : 17-2-2026
Signature : [Signature]
Seal : _____